



Corporate Hazard Identification & Risk Control

HIRA #
15.4

Asphalt Milling

Applicable Zones:	Project	X	Yard		Office		Asphalt Plant	
--------------------------	---------	--------------	------	--	--------	--	---------------	--

HAZARD(S)

- Hazardous Dust (H)
- Slip, Trip Fall on uneven surfaces (P)
- Struck By Moving Equipment (P)
- Noise (P)
- Pinch Points (H)
- Heat Exhaustion (H)

PRE-CONTROL RISK

Likelihood 3	Consequence 5	Pre-Control Risk 15
-----------------	------------------	--------------------------------

CONTROLS

- Elimination** Enclosed Work Spaces Available on Site
- Substitution**
- Engineering** If any equipment fails inspection, it must be either Locked and Tagged, or replaced prior to commencing work.
- Administrative**
- A traffic control plan must be in place if paving on an assumed road.
 - All equipment inspections must be completed prior to use.
- PPE** Ensure proper PPE is being used. High Visibility Clothing, Hard Hat & Safety Boots at a minimum must be worn at all times.

POST CONTROL RISK

Likelihood 1	Consequence 5	Post-Control Risk 5	Risk Reduction 10	Critical or Not Critical No
-----------------	------------------	--------------------------------	----------------------	--------------------------------

LEGISLATIVE REFERENCES

- O.Reg 213/91: S40, S71-72, S233
- O.Reg 213/91: S67
- O.Reg 213/91: 211

OTHER STANDARDS & REFERENCES

J-AAR Manual
P2.11.1
P2.12.11.1
P3.13.10