



J-AAR EXCAVATION AND TRENCHING DAILY PERMIT

GENERAL INFORMATION

Inspection Date:

Job:

Location:

Inspection Type:

Inspector:

Recorded By:

Created Date:

Inspection Sent:

Inspection

Received:

Notes:

Summary:

Total Items: 24

DIG PERMIT

Valid Locates in cab

N/A

Precautions taken to protect adjacent structures

N/A

Will there be/Is a worker stationed above-ground during excavation

N/A

Has soil type been assessed?

N/A

Notes (Required):

Copy for Manual

Walls (will be) sloped based on soil type?

N/A

Existing trench Reasonably free of water?

N/A

All material stored at least 1m back from sloped walls

N/A

Ladder for access and egress extends at least 900mm above? N/A	
Signals/methods of communication established between labourers and operator? N/A	
Emergency plan posted/reviewed? N/A	
Will/Is a trench box being used? N/A	
Does it extend 1.1m above the walls? N/A	
Is there any work being conducted near-by which may pose a risk to the excavation? Compaction near-by, etc N/A	
No signs of washout on existing walls of excavation? N/A	

LADDER INSPECTION

Side Rails in good condition? N/A	
Rungs in good condition? N/A	
Bottom secured N/A	
Top secured N/A	
Rung locks in good condition N/A	
Grade 1A-AAA N/A	
Extends at least 900mm from top N/A	

BACK FILL

--

All utilities properly supported? N/A	
Correct product used around each utility N/A	
Cleaned of debris N/A	